METIS HOMES

Modern Homes. Traditional Values.



SAFETY ALERT

NO. 3

| Alert date: | 13 th October 2022 | |
|----------------------------------|--|--|
| Condition: | Operative working from top rungs of stepladder | |
| Resulting risk: | Fall from height, due to unsuitability of access equipment for the task height, over-reaching and inability to maintain 3 points of contact with ladder | |
| How identified: | MSAFE safety monitoring visit | |
| Condition supporting commentary: | Photo Notes / Actions: Ladder too short. Item discussed with the operative and Site Manager at the time of inspection. As discussed with the Site Manager, step ladders are being used where scaffold tower/podium steps could be used as a safer alternative. Where ladders are used, ensure a risk assessment/permit demonstrates they are appropriate to use, for example work is of short duration and 3 points of contact can be maintained. | |
| Condition supporting photos: | | Operative needs to work from top two rungs of stepladder in order to reach workface Unsuitable choice of access equipment for the task Ground has not been cleared of debris to provide level ground to foot stepladder on |

METIS HOMES

Modern Homes. Traditional Values.



| performed: | Electrician fitting outside light to soffit of porch | |
|--------------------------------------|---|--|
| Relationship S | | |
| • | Suitable access equipment was not easily / readily available so operative used own step ladders | |
| | Stepladders should only be used for low risk short duration work (e.g. 30 mins) and in the following conditions: - Ladder can be footed securely on level ground - Ladder is in good condition and sized appropriately so that operative can reach the work face whilst maintaining 3 points of contact with 3 clear steps - No over-reaching - Ladder is Class 1 and / or BS EN 131 compliant | |
| Corrective action supporting photos: | RIGHT HEIGHT FOR JOB RIGHT HEIGHT FOR JOB RIGHT HEIGHT FOR JOB ROOD GRIP NO OVER-REACHING LADDER UNDAMAGED FRONT-ON CLEAN STEPS FIRM AND LEVEL BASE | |

METIS HOMES

Modern Homes. Traditional Values.



| Preventative action: | Avoid use of stepladders for longer duration work and provide safer alternative means of access such as podium steps or mobile scaffold tower set to correct height |
|----------------------|---|
| | Check sub-contractors' RAMS identify where stepladders may be intended to be used and consider whether safer alternative means are an option |
| | Ensure step ladders are appropriately sized for the task so that operative can maintain 3 points of contact and does not need to overreach or work from top 3 steps |
| | If stepladders are used, ensure immediate surrounding area cleared of debris to allow footing on solid and level ground |
| Alert prepared by: | Andrew Sinclair |